



Carrier Toshiba VRF Controls Checklist

Carrier Enterprise Technical Services



Site Name:
Address:
City, State:
Contact:

Zip:
Phone:

Touch Screen Central BMS-CT5120UL	Qty.	TCS-Net Relay BMS-IFLSV4UL	Qty.
Touch Screen Central BMS-CT2560U-UL	Qty.	Compact Central Controller TCB-SC640U-UL	Qty.
BACnet Controller BMS-IFBN1281U-UL	Qty.	LonWorks Interface TCB-IFLN642TLUL	Qty.

Touch Screen Option – BMS-CT5120UL / TCS-NET Relay:


- IP Address: _____ Subnet Mask: _____ Default Gateway: _____
- 120 VAC outlet within 4FT of Control. Yes No
- Field supplied 120VAC power wire connected to TCS-NET Relay. Yes No
- All Control wiring is stranded, 2-conductor, non-polarity, shielded wire 16 AWG?. Yes No
- If not, enter what was used here. _____
- TCS-NET Relay U1, U2 daisy changed to Header outdoor unit U3, U4 Terminals. Yes No
- TCS-NET Relay A, B connected to Touch Screen Com 1. Yes No
- Wire shield is secured per install instructions. Yes No



Carrier Toshiba VRF Controls Checklist

Touch Screen Option – BMS-CT2560U-UL:

IP Address:	Subnet Mask:	Default Gateway:		
120 VAC outlet within 6FT of Control.			Yes	No
All Control wiring is stranded, 2-conductor, non-polarity, shielded wire 16 AWG?.			Yes	No
If not, enter what was used here.				
U1, U2 daisy changed to Header outdoor unit U3, U4 Terminals.			Yes	No
Wire shield is secured per install instructions.			Yes	No



Carrier Toshiba VRF Controls Checklist

BACnet Controller – BMS-IFBN1281U-UL:

IP Address:

Subnet Mask:

Default Gateway:

120 VAC outlet within 4FT of Control.

Yes No

All Control wiring is stranded, 2-conductor, non-polarity, shielded wire 16 AWG.

Yes No


If not, enter what was used here.

TCC-LINK daisy changed to Header outdoor unit U3, U4 Terminals.

Yes No

Wire shield is secured per install instructions.

Yes No



LonWorks – TCB-IFLN642TLUL:

120 VAC connected to control.

Yes No

All Control wiring is stranded, 2-conductor, non-polarity, shielded wire 16 AWG?

Yes No


If not, enter what was used here.

TCC-LINK daisy changed to Header outdoor unit U3, U4 Terminals.

Yes No

Wire shield is secured per install instructions.

Yes No




Carrier Toshiba VRF Controls Checklist

Compact Central Controller – TCB-SC640U-UL:

Field supplied 120VAC power wire connected to Power Unit.	Yes	No
Power wires (4-16AWG) run from Power Unit to Controller.	Yes	No
All Control wiring is stranded, 2-conductor, non-polarity, shielded wire 16 AWG.	Yes	No
If not, enter what was used here.		
TCC-LINK U3, U4 daisy changed to Header outdoor unit U3, U4 Terminals.	Yes	No
Wire shield is secured per install instructions.	Yes	No

Connect the TU2C-LINK / TCC-LINK signal wire (Uh / U3U4) to the terminal block





Carrier Toshiba VRF Controls Checklist

Start Up Assistance Request:

For start-up assistance - coordinate with CE Technical Support a minimum of 2 weeks prior to the expected start-up date. Send us this fully completed form to request an assisted commissioning. Please fill and send both to tech support.

Are controls being commissioned at the same time as equipment. Yes No

1st Choice Scheduled Date:

2nd Choice Scheduled Date:

Once received our VRF Specialist will call to review these forms, once reviewed CE will confirm a date for commissioning.

Forms must be completed by Installing Contractor:

Today's Date:

Company Name:

Technician / Installer:

Signature:

By signing this the contractor confirms all information provided is correct. If CE arrives on site and system is not ready for commissioning additional fees may be charged.